

Sr.	Pre-Commissioning and Commissioning Dossier Index	Applicable (Yes/No)
1	Mechanical Completion Certificate (MCC)	
2	Ready for Startup Certificate (RFSU)	
3	System Punch Lists	
4	System Limits Marked Up P&ID	
5	System Index	
6	Piping Pre-Commissioning	
	6.01 Piping Test Packs	
	6.02 Piping Pre-commissioning Check Lists	
7	Piping Commissioning	
	7.01 Service Test, GLT, CLT and N2 Purging Certificates	
	7.02 Piping Commissioning Check Lists	
8	Mechanical Pre-Commissioning	
	8.01 System Mechanical Index	
	8.02 Equipment Drawings	
	8.03 Equipment Datasheets	
	8.04 Boxing-up Certificates	

 ETROJET		 EGPC	
Project No. 1251-100 Crude Oil Tank Farms Project, Agrod Area 30 (Module-1)		 Enppi	
System ID 030-LP-001		System Description Substation building clean agent system	



		8.05	Grouting Certificates	
		8.06	Pre-Alignment Certificates	
		8.07	Mechanical Pre-Commissioning Checklists	
9	Mechanical Commissioning		9.01	Final Alignment Certificates
			9.02	Motor Solo Run Certificates
			9.03	Mechanical Run Test (MRT) Certificates
			9.04	Mechanical Commissioning Checklists
			9.05	Mechanical Supplier Check Lists & Reports
10	Instrumentation Pre-Commissioning		10.01	System Instrument Index
			10.02	Instrument Data Sheets
			10.03	Instrument Cable Schedule
			10.04	System Instrumentation Wiring Diagram
			10.05	Hook-up Drawing (Mechanical & Pneumatic)
			10.06	Instrument Cables Schedule
			10.07	Instrument Cables Laying Certificates
			10.08	Instrument Cables Termination Certificates
			10.09	Instrument Cables Testing Certificates
			10.10	Instrument Calibration Certificates
			10.11	Instrument Loop Checks Certificates
			10.12	Instrumentation Pre-Commissioning Check Lists
			10.13	Instrumentation Supplier Check Lists & Reports
11	Instrumentation Commissioning			
			11.01	Instrumentation Function Test Certificates
			11.02	Instrumentation Supplier Check Lists & Reports
Sr.	Pre-Commissioning and Commissioning Dossier Index	Applicable (Yes/No)		
12	Electrical Pre-Commissioning			
			12.01	System Electrical Index
			12.02	Electrical Drawings
			12.03	Motor Datasheets
			12.04	Electrical Cables Schedule
			12.05	Electrical Cables Laying Certificates
			12.06	Electrical Cables Testing Certificates
			12.07	Electrical Cables Termination Certificates
			12.08	FAT Reports & Certificates
			12.09	SAT Reports & Certificates
			12.10	Electrical Pre-Commissioning Check Lists
			12.11	Electrical Supplier Check Lists & Reports

13	Electrical Commissioning	
	13.01) Electrical -Commissioning Check Lists	
	13.02) Electrical Supplier Check Lists & Reports	
14	Red Marked-up Drawings	
	14.01) P&ID	
	14.02) Instrumentation Drawings	
	14.03) Electrical Drawings	

System ID	System Description
030-LP-001	Substation building clean agent system

Pre-commissioning and Commissioning Dossier Content:

Section	Description	Status
1-	Mechanical Completion Certificate (MCC) Ready For Start-up (RFSU)	
2-	System Punch Lists	
3-	System Limits Marked Up	
4-	FAT Test Report & Certificates	
5-	System Index.	
6-A-	Electrical Pre-commissioning	
	6.A.1 General Arrangement and Wiring Diagrams	
	6.A.2 Single line Diagram	
	6.A.3 Electrical Panel Schedule	
	6.A.4 Electrical Cable Schedule	
	6.A.5 Pre-Commissioning Check List	
6-B-	Electrical Commissioning	
	6.B.1 Commissioning Check List	
7-	Red Mark-Up Drawings (If Any)	

<div><div><div>Enppi PETROJET</div></div><div>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div></div></div>		System ID 030-LP-001	System Description Substation building clean agent system
<div>I-Mechanical Completion Certificate (MCC)</div>			

SYSTEM MECHANICAL COMPLETION CERTIFICATE (MCC)

PROJECT TITLE : CRUDE OIL TANK FARM(AGROOD AREA

PROJECT No : 1251-100

SYSTEM NAME : Substation Building Clean Agent System

SYSTEM ID : 030-LP-001

THIS IS TO CERTIFY THAT:


- THE ABOVE SYSTEM HAS BEEN FABRICATED, ERECTED, INSTALLED AND TESTED TO THE REQUIREMENTS OF THE CONTRACT DRAWINGS, SPECIFICATIONS, THE APPLICABLE CODES AND STANDARDS.
- ALL PRE-COMMISSIONING RELEVANT ACTIVITIES, TESTS, INSPECTIONS AND CHECKS HAVE BEEN CARRIED OUT FOR THIS SYSTEM AND FOUND ACCEPTABLE.
- Q/C DOCUMENTATION OF THE ABOVE SYSTEM HAS BEEN AUDITED BY THE CUSTOMER SITE QUALITY CONTROL AND FOUND COMPLETED.
- ALL PUNCH LIST ITEMS CATEGORY (A) IN THIS SUBSYSTEM WERE CLEARED.
- THIS SYSTEM IS MECHANICALLY COMPLETED ON THE DATE 13/07/2021 AND READY FOR COMMISSIONING (RFC) WITH THE FOLLOWING EXCEPTIONS.


EXCEPTIONS:

NOTE: ACCEPTANCE OF THE ABOVE SYSTEM DOES NOT RELIEVE ENPPI/CONSTRUCTION CONTRACTOR FROM THEIR CONTRACTUAL OBLIGATIONS AND RESPONSIBILITIES.

COMPANY	PETROJET	ENPPI	PPC
NAME	H. Abdallah	Mohamed Abba	Mohamed & Abdul Sattar
TITLE		C. St. Mgr	M. S. S. S. S.
SIGNATURE	GC Engineer		9/8/2021
DATE	13/07/2021		

2- Ready for Startup Certificate (RFSU)

 <p>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</p>	<p>Enppi PETROJET</p>
<p>System ID</p> <p>030-LP-001</p>	<p>System Description</p> <p>Substation building clean agent system</p>

DATE	30-8-2021
SIGNATURE	
TITLE	Commissioning Manager
NAME	Ahmed El Shafie
COMPANY	CONSORTIUM
	PPC

READY FOR START UP CERTIFICATE

PROJECT TITLE : EGPC CRUDE OIL TANK FARMS PROJECT (AGROOD-01)

PROJECT No. : 1251-100

SYSTEM / AREA / PLANT : Substation building clean agent system

SYSTEM / AREA / PLANT No. : 030-LP-001

THIS IS TO CERTIFY THAT:

- THE MENTIONED SYSTEM / AREA / PLANT IS READY FOR START UP WHERE ALL MECHANICAL WORKS, PRECOMMISSIONING AND COMMISSIONING ACTIVITIES HAVE BEEN SUCCESSFULLY COMPLETED.
- MECHANICAL COMPLETION CERTIFICATE(S) FOR THE MENTIONED SYSTEM / AREA / PLANT HAVE BEEN SIGNED.
- ISSUANCE OF THIS READY FOR START UP CERTIFICATE(S) SHALL NOT RELIEVE CONTRACTOR(S) FROM THEIR OBLIGATIONS TO COMPLETE THE REMAINING SYSTEMS NOR FROM THEIR WARRANTY OBLIGATIONS AND OTHER PROVISIONS OF THE CONTRACT.
- THE FOLLOWING EXCEPTIONS AGREED TO BE CLEARED AFTER START UP AND WILL NOT PREVENT START UP ACTIVITIES.

EXCEPTIONS:

(*) Cable cellar room doors louver vent (Air vent) to be closed permanently.

(*) For switch gear, HVAC duct fire damper access panel to be sea properly

- Switch gear room door to be align and to be sea properly with weather strips.



Enppi



3-System Punch Lists

System ID	030-LP-001
System Description	Substation building clean agent system



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



SYSTEM PUNCH LIST

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrod Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Mechanical

SYSTEM NAME : Substation Building Clean Agent System

SYSTEM ID : 030-LP-001

SUB-SYSTEM NAME : Substation Building Clean Agent System

SUB-SYSTEM ID : 030-LP-001

No	DESCRIPTION	CAT	ACTION BY	DISP	CLEARANCE APPROVED BY
1	Clean agent nozzels to be installed	A	PTJ	Mech	<i>[Signature]</i>
2	Touch up painting to be done	C	PTJ	Painting	<i>[Signature]</i>
3	slap opening to be sealed	B	PTJ	Civil	<i>[Signature]</i>
4	leak test to be done	A	PTJ	Mech	<i>[Signature]</i>
5	system piping test pack to be reinstated	A	PTJ	Mech	<i>[Signature]</i>
6	pilot network to be installed	A	PTJ	Mech	<i>[Signature]</i>
7	openings to be sealed at cylinder room wall	B	PTJ	Civil	<i>[Signature]</i>
8	Hour keeping at cylinder room to be cleaned	C	PTJ	Mech	<i>[Signature]</i>
9	All solenoids to be installed	A	PTJ	Mech	<i>[Signature]</i>
10	30-HS-006 to be installed	A	PTJ	Mech	<i>[Signature]</i>
11	30-HS-007 to be installed	A	PTJ	Mech	<i>[Signature]</i>
12	Support in Battery room to be in Axis	A	PTJ	Mech	<i>[Signature]</i>
Support in Battery room to be in Axis					

CAT: CATEGORY (A,B,C), ACTION BY: (ENPPI, CONST, CONTRACTOR, SUPPLIER...), DISP: DISCIPLINE (PIP, MECH, ELECT, INST...)

COMPANY

PETROJET

ENPPI

PMC

NAME

Rahmoud Helmy

Abdullah Fathy

Mohamed, Mohamed, Abdel Samir

SIGNATURE

[Signature]

[Signature]


[Signature]




DATE



25/5/2021

25/5/2021



25/5/2021





<div><div><div>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div></div></div>		System ID	030-LP-001	System Description	Substation building clean agent system
<div>4-System Limits Marked Up P&ID</div>					



<div><div><div>Enppi PETROJET</div></div><div><div>Project: 01251-100</div><div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div></div></div></div>		System ID	030-LP-001	System Description	Substation building clean agent system
<div>5-System Index</div>					



6- Piping Pre-Commissioning



System ID	030-LP-001
System Description	Substation building clean agent system
<div><div><div><div>Enppi</div><div>پترو جيت</div></div></div><div><div>Project: 01251-100</div><div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div></div><div><div></div><div>المملكة العربية السعودية</div></div></div>	

<div>  <div> <div>Project: 01251-100</div> <div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div> <div>  </div> </div> </div>	<div> <div>System ID</div> <div>030-LP-001</div> </div>
<div> <div>System Description</div> <div>Substation building clean agent system</div> </div>	
<div> <div>6.01 - Piping Test Packs</div> </div>	

6.02- Piping Pre-commissioning Check Lists

 <p>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</p>	
System ID	030-LP-001
System Description	Substation building clean agent system

<div>  <div> <div>Project: 01251-100</div> <div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div> </div>  </div>	
System ID	030-LP-001
System Description	Substation building clean agent system
<div>7-Piping Commissioning</div>	

<div><div><div>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div></div></div>		System ID	030-LP-001	System Description	Substation building clean agent system
<div>7.01- Service Test, GLT, CLT and N2 Purging Certificates</div>					

Gross Leak Test (GLT)

Certificate of Completion and Acceptance

Client Egyptian General Petroleum Corporation (EGPC)

Project No. 1251-100

Project Description Crude Oil Tank Farm Project

Location Agrod Area 30 (Module-01)

System 030-LP-001 (Substation Building Clean Agent System)

Loop No. 030-LP-001 (Substation Building Clean Agent System)

Test Medium Air




Test Pressure 2.8 barg


Completion Date 12/6/2021


Attachments Leak Test Loop Marked-up P&ID


Remarks

- This is to certify that the system described in this certificate of completion has been Gross Leak Tested (GLT) in accordance with the requirements of the scope of work.
- The test has been witnessed by client representatives and accepted as complete in all aspects on the data marked on the certificate of completion and acceptance.
- The test has been completed to the client satisfaction.

Performed by PETROJET	Name: Mahmoud Radwan	Title: Sit Manager	Signature: 	Date: 12.6.2021
Supervised by ENPPI	Name: Abdelhak Fathy	Title: Construction Engineer	Signature: 	Date: 12/6/2021
Approved by PPC	Name: Mohamed Abdel Saeed	Title: Mechanical Engineer	Signature: 	Date: 12/6/2021









	NEW CRUDE OIL TANK FARM	PUFF TEST PROCEDURE FOR NOVEC 1230 FIRE SUPPRESSION SYSTEM	Doc No: 1251-100-S24-P01-0004	Page 1 of 1
				Fire & Security UAE LLC
CCL/003		PUFF TEST OF THE NOVEC 1230 SYSTEM PIPEWORK		
Contract Requirements:		System: <u>NOVEC 1230</u> Location: <u>AGHROOD, AREA-30, SUBSTATION</u> Reference: <u>BATTERY ROOM</u> Date: <u>11-08-2021</u>		
To be witnessed:-		By: _____ <div style="display: flex; align-items: center;"> <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No </div>		
Drawing No(s):		Contract Requirements:		
Signature		Signature		
REP. NAME		REP. NAME		
DATE		DATE		
REVIEW/APPROVA		REVIEW/APPROVA		
SUB-CONTRACTOR		SUB-CONTRACTOR		
ENPPI		ENPPI		
EGPC		EGPC		

		PUFF TEST PROCEDURE FOR NOVEC 1230 FIRE SUPPRESSION SYSTEM		Doc No: 1251-100-S24-P01-0004	Page 1 of 1
NEW CRUDE OIL TANK FARM		tyco Fire & Security UAE LLC			
PUFF TEST OF THE NOVEC 1230 SYSTEM PIPEWORK					
Contract Requirements: System: <u>NOVEC 1230</u> Location: <u>AGROOD, AREA-20, SUBSTATION</u> Reference: <u>CABLE CELLAR</u> Date: <u>11-08-2021</u>					
To be witnessed:- <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No By: _____					
MECHANICAL 1. Confirm that the system installation is completed as per the final approved construction drawings. <input type="checkbox"/> OK <input type="checkbox"/> Not OK <input type="checkbox"/> N/A 2. Inspect all system components for any sign of damages, loose fittings etc. <input type="checkbox"/> OK <input type="checkbox"/> Not OK <input type="checkbox"/> N/A 3. Confirm orifice units are in place and are of correct size and its direction as per the as built calculation. <input type="checkbox"/> OK <input type="checkbox"/> Not OK <input type="checkbox"/> N/A 4. Confirm that all the plastic bags are places over all discharge nozzles. <input type="checkbox"/> OK <input type="checkbox"/> Not OK <input type="checkbox"/> N/A 5. Confirm that "Puff Test" gas is air. <input type="checkbox"/> OK <input type="checkbox"/> Not OK <input type="checkbox"/> N/A 6. Confirm that "Puff Test" pressure is 3 bar. <input type="checkbox"/> OK <input type="checkbox"/> Not OK <input type="checkbox"/> N/A 7. Inspect that all the plastic bags are below off confirming that the pipes are free from obstructions. <input type="checkbox"/> OK <input type="checkbox"/> Not OK <input type="checkbox"/> N/A 8. Confirm all nozzles size & drill size are installed in the same location as per the as built calculations. <input type="checkbox"/> OK <input type="checkbox"/> Not OK <input type="checkbox"/> N/A					
Activities: SIGNATURES					
RESULT ASSESSMENT: SIGNATURE: _____ REP. NAME: <u>RAJASEKHARAN</u> DATE: <u>11-08-2021</u> REVIEW/APPROVA: _____ SUB-CONTRACTOR: _____ ENPPI: <u>11-08-21</u> EGPC: <u>11-08-2021</u>					

EGPC		ENPPI		SUB-CONTRACTOR																																	
REVIEW/APPROVA		DATE		REP. NAME																																	
11-08-2021		11-08-2021		RAGASEKARAN																																	
M. owner		Alfred El Sif		1207																																	
RESULT ASSESSMENT:																																					
<table border="1"> <tr> <td>1. Confirm that the system installation is completed as per the final approved construction drawings.</td> <td>OK</td> <td></td> <td></td> </tr> <tr> <td>2. Inspect all system components for any sign of damages, loose fittings etc.</td> <td>OK</td> <td></td> <td></td> </tr> <tr> <td>3. Confirm orifice units are in place and are of correct size and its direction as per the as built calculation.</td> <td>OK</td> <td></td> <td></td> </tr> <tr> <td>4. Confirm that all the plastic bags are places over all discharge nozzles.</td> <td>OK</td> <td></td> <td></td> </tr> <tr> <td>5. Confirm that "Puff Test" gas is air.</td> <td>OK</td> <td></td> <td></td> </tr> <tr> <td>6. Confirm that "Puff Test" pressure is 3 bar.</td> <td>OK</td> <td></td> <td></td> </tr> <tr> <td>7. Inspect that all the plastic bags are below off confirming that the pipes are free from obstructions.</td> <td>OK</td> <td></td> <td></td> </tr> <tr> <td>8. Confirm all nozzles size & drill size are installed in the same location as per the as built calculations.</td> <td>OK</td> <td></td> <td></td> </tr> </table>						1. Confirm that the system installation is completed as per the final approved construction drawings.	OK			2. Inspect all system components for any sign of damages, loose fittings etc.	OK			3. Confirm orifice units are in place and are of correct size and its direction as per the as built calculation.	OK			4. Confirm that all the plastic bags are places over all discharge nozzles.	OK			5. Confirm that "Puff Test" gas is air.	OK			6. Confirm that "Puff Test" pressure is 3 bar.	OK			7. Inspect that all the plastic bags are below off confirming that the pipes are free from obstructions.	OK			8. Confirm all nozzles size & drill size are installed in the same location as per the as built calculations.	OK		
1. Confirm that the system installation is completed as per the final approved construction drawings.	OK																																				
2. Inspect all system components for any sign of damages, loose fittings etc.	OK																																				
3. Confirm orifice units are in place and are of correct size and its direction as per the as built calculation.	OK																																				
4. Confirm that all the plastic bags are places over all discharge nozzles.	OK																																				
5. Confirm that "Puff Test" gas is air.	OK																																				
6. Confirm that "Puff Test" pressure is 3 bar.	OK																																				
7. Inspect that all the plastic bags are below off confirming that the pipes are free from obstructions.	OK																																				
8. Confirm all nozzles size & drill size are installed in the same location as per the as built calculations.	OK																																				
MECHANICAL																																					
Activities:																																					
SIGNATURES																																					
OK Not OK N/A																																					
<p>Contract Requirements: System: <u>NOVEC 1230</u> Location: <u>AGROD, AREA-30, SUBSTATION</u> Reference: <u>CONTROL ROOM</u> Date: <u>11-08-2021</u></p> <p>To be witnessed:- <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No By:- _____</p>																																					
CCL/003																																					
PUFF TEST OF THE NOVEC 1230 SYSTEM PIPEWORK																																					
Doc No: 1251-100-S24-P01-0004		Page 1 of 1																																			
NEW CRUDE OIL TANK FARM		tyco																																			
PUFF TEST PROCEDURE FOR NOVEC 1230 FIRE SUPPRESSION SYSTEM		Fire & Security UAE LLC																																			

Enppi		Doc No: 1251-100-S24-P01-0004		Page 1 of 1
NEW CRUDE OIL TANK FARM		PUFF TEST PROCEDURE FOR NOVEC 1230 FIRE SUPPRESSION SYSTEM		
CCL/003 PUFF TEST OF THE NOVEC 1230 SYSTEM PIPEWORK				
Contract Requirements:				
System: NOVEC 1230				
Location: AGRUDD AREA-30 SUBSTATION				
Reference: TELECOM ROOM				
Date:- 11-08-2021				
To be witnessed:-				
By:-				
<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No				
Drawing No(s):				
Contract Requirements:				
System: NOVEC 1230				
Location: AGRUDD AREA-30 SUBSTATION				
Reference: TELECOM ROOM				
Date:- 11-08-2021				
To be witnessed:-				
By:-				
<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No				
Drawing No(s):				
Contract Requirements:				
System: NOVEC 1230				
Location: AGRUDD AREA-30 SUBSTATION				
Reference: TELECOM ROOM				
Date:- 11-08-2021				
To be witnessed:-				
By:-				
<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No				
Drawing No(s):				
Contract Requirements:				
System: NOVEC 1230				
Location: AGRUDD AREA-30 SUBSTATION				
Reference: TELECOM ROOM				
Date:- 11-08-2021				
To be witnessed:-				
By:-				
<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No				
Drawing No(s):				
Contract Requirements:				
System: NOVEC 1230				
Location: AGRUDD AREA-30 SUBSTATION				
Reference: TELECOM ROOM				
Date:- 11-08-2021				
To be witnessed:-				
By:-				
<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No				
Drawing No(s):				
Contract Requirements:				
System: NOVEC 1230				
Location: AGRUDD AREA-30 SUBSTATION				
Reference: TELECOM ROOM				
Date:- 11-08-2021				
To be witnessed:-				
By:-				
<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No				
Drawing No(s):				
Contract Requirements:				
System: NOVEC 1230				
Location: AGRUDD AREA-30 SUBSTATION				
Reference: TELECOM ROOM				
Date:- 11-08-2021				
To be witnessed:-				
By:-				
<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No				
Drawing No(s):				
Contract Requirements:				
System: NOVEC 1230				
Location: AGRUDD AREA-30 SUBSTATION				
Reference: TELECOM ROOM				
Date:- 11-08-2021				
To be witnessed:-				
By:-				
<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No				
Drawing No(s):				
Contract Requirements:				
System: NOVEC 1230				
Location: AGRUDD AREA-30 SUBSTATION				
Reference: TELECOM ROOM				
Date:- 11-08-2021				
To be witnessed:-				
By:-				
<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No				
Drawing No(s):				
Contract Requirements:				
System: NOVEC 1230				
Location: AGRUDD AREA-30 SUBSTATION				
Reference: TELECOM ROOM				
Date:- 11-08-2021				
To be witnessed:-				
By:-				
<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No				
Drawing No(s):				
Contract Requirements:				
System: NOVEC 1230				
Location: AGRUDD AREA-30 SUBSTATION				
Reference: TELECOM ROOM				
Date:- 11-08-2021				
To be witnessed:-				
By:-				
<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No				
Drawing No(s):				
Contract Requirements:				
System: NOVEC 1230				
Location: AGRUDD AREA-30 SUBSTATION				
Reference: TELECOM ROOM				
Date:- 11-08-2021				
To be witnessed:-				
By:-				
<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No				
Drawing No(s):				
Contract Requirements:				
System: NOVEC 1230				
Location: AGRUDD AREA-30 SUBSTATION				
Reference: TELECOM ROOM				
Date:- 11-08-2021				
To be witnessed:-				
By:-				
<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No				
Drawing No(s):				
Contract Requirements:				
System: NOVEC 1230				
Location: AGRUDD AREA-30 SUBSTATION				
Reference: TELECOM ROOM				
Date:- 11-08-2021				
To be witnessed:-				
By:-				
<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No				
Drawing No(s):				
Contract Requirements:				
System: NOVEC 1230				
Location: AGRUDD AREA-30 SUBSTATION				
Reference: TELECOM ROOM				
Date:- 11-08-2021				
To be witnessed:-				
By:-				
<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No				
Drawing No(s):				
Contract Requirements:				
System: NOVEC 1230				
Location: AGRUDD AREA-30 SUBSTATION				
Reference: TELECOM ROOM				
Date:- 11-08-2021				
To be witnessed:-				
By:-				
<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No				
Drawing No(s):				
Contract Requirements:				
System: NOVEC 1230				
Location: AGRUDD AREA-30 SUBSTATION				
Reference: TELECOM ROOM				
Date:- 11-08-2021				
To be witnessed:-				
By:-				
<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No				
Drawing No(s):				
Contract Requirements:				
System: NOVEC 1230				
Location: AGRUDD AREA-30 SUBSTATION				
Reference: TELECOM ROOM				
Date:- 11-08-2021				
To be witnessed:-				
By:-				
<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No				
Drawing No(s):				
Contract Requirements:				
System: NOVEC 1230				

 PETROJET		 Enppi		 EGPC	
<h2 style="text-align: center;">Gross Leak Test (GLT)</h2> <h3 style="text-align: center;">Certificate of Completion and Acceptance</h3>					
Client		Egyptian General Petroleum Corporation (EGPC)			
Project No.		1251-100			
Project Description		Crude Oil Tank Farm Project			
Location		Agrood Area 30 (Module-01)			
System		030-LP-001 (Substation Building Clean Agent System)			
Loop No.		030-LP-001 (Substation Building Clean Agent System)			
Test Medium		Air			
Test Pressure		2.8 barg			
Completion Date		12/6/2021			
Attachments		Leak Test Loop Marked-up P&ID			
Remarks					
<ul style="list-style-type: none"> • This is to certify that the system described in this certificate of completion has been Gross Leak Tested (GLT) in accordance with the requirements of the scope of work. • The test has been witnessed by client representatives and accepted as complete in all aspects on the data marked on the certificate of completion and acceptance. • The test has been completed to the client satisfaction. 					
Name:		Mahdi Radwan		Name:	
Title:		Sic Manager		Title:	
Signature:				Signature:	
Date:		12.6.2021		Date:	
Name:		Abdelrhman Fathi Ahmed Elshor		Name:	
Title:		Construction Engineer		Title:	
Signature:				Signature:	
Date:		12/6/2021		Date:	
Approved by		PPC		Approved by	
Name:		Mohamed Abdul Sadek		Name:	
Title:		Mechanical Engineer		Title:	
Signature:				Signature:	
Date:		12/6/2021		Date:	

NFPA 2001 Clean Agent Enclosure Integrity Test

Conducted by:

Tyco Fire & Security U.A.E. L.L.C.
P.O. Box 3333
Abu Dhabi, U.A.E.

Phone 00971 2 6777 776
Fax 00971 2 6768 746

August 06, 2021
CF3G00129

ENCLOSURE INTEGRITY TEST REPORT

CF3G00129

Time: 12:07 PM

Date of Test: August 06, 2021
Tested by: RAJASEKARAN ELUMALAI

Job ID: CF3G00129

Company

Name: PPC/ENMPI

Address: AGROOD-AREA-0303-EGYPT.

EGYPT

Telephone: 01022994848

Facsimile:

E-mail: mohamed.maher@enppi.com

Contact: Mr.Mohamed Maher

Location

Name: CRUDE OIL TANK FARM PROJECTS

Address: AGROOD- AREA-030

AGROOD

EGYPT

Telephone:

Facsimile:

E-mail: ahmed.elshafie@enppi.com

Contact: Mr. Ahmed Elshafie

Zone Number: SUBSTIAON AGROOD AREA-030

Zone Location: BATTERY ROOM

Zone Description: BATTERY ROOM

High Hazard: BATTERY AND POWER CABINETS

Height of High Hazard: 5.60 meters

Minimum Protected Height: 1.80 meters

Per:

Comments:

ENCLOSURE INTEGRITY TEST REPORT

CF3G00129

Zone Data

Protected Volume: 442.95 cu m
 Maximum protected height: 5.60 m (includes protected subfloor, if any)
 Minimum Protected height: 1.80 m
 Temperature inside zone: 28 C
 Temperature outside zone: 24 C
 Suppression Gas: Novec 1230 Sapphire
 Gas design concentration: 4.50%
 Weight/Volume of gas: 0.00 kg
 Maximum acceptable leakage area for 10 minute hold time: 4599.930 sq cm 0.460 sq m

Test Checklist

Tanks disconnected? Y
 Free return air flow path? Y
 Outside air pressure tube connected? Y
 HVAC system off? Y
 Panel in discharge mode? N
 Dampers activated? Y
 Static pressure present? Y

Test Data

Static pressure: 0.2 pa (air is blowing out of zone)
 Zone depressurization: 38.2 pa
 Air flow volume: 884 cfm
 Orifice plate ratio: 1.00
 Indicated leakage area (depressurization): 800.060 sq cm 0.080 sq m
 Zone pressurization: 37.2 pa
 Air flow volume: 1024 cfm
 Orifice plate ratio: 1.00
 Indicated leakage area (pressurization): 1086.781 sq cm 0.109 sq m


NFPA 2001, 2000 edition, Appendix C, Enclosure Integrity Test Procedure Leakage Area calculation results:
 Leakage area: 943.420 sq cm 0.094 sq m
 Predicted hold time at 1.80 m is 48.30 minutes.

ENCLOSURE INTEGRITY TEST REPORT

CF3G00129

Hold Height Hold Time

5.60	0.00
5.41	1.92
5.21	3.97
5.01	6.06
4.81	8.20
4.61	10.37
4.41	12.60
4.21	14.87
4.01	17.20
3.81	19.59
3.61	22.04



ENCLOSURE INTEGRITY TEST REPORT

CF3G00129

Leakage Survey

Problem Area	Rsp	Cor	Comments
Walls floor to deck?	Yes		
Walls caulked at floor?	N/A		
Walls caulked at deck?	N/A		
Doors weather-stripped?			
Door, drop seals?	Yes		
Door closers installed and adjusted?	Yes		
Windows caulked?	N/A		
Exiting conduits sealed?	Yes		
Exiting cables sealed?	Yes		
Cable trays sealed?	Yes		
All holes, penetrations sealed?	Yes		
Floor drains trapped and filled?	N/A		
Dampers installed on all exiting ducts?	Yes		
Dampers working and adjusted?	Yes		
Block walls painted?	Yes		
Ceiling tiles clipped?	N/A		
HVAC shut down?	Yes		
Gas exhaust dampered?			
Gas exhaust damper closed?			

Rsp = Response
Cor = Corrected
Par = Partial
RY = Reported Yes
? = Unknown
N/A = Not Applicable
I/A = Inaccessible

ENCLOSURE INTEGRITY TEST REPORT

CF3G00129

Authority Having Jurisdiction

Name: RAJASEKARAN ELUMALAI

Title: COMMISSIONING ENGINEER

Company: TYCO FIRE and SECURITY

Telephone: 00971563988654 Facsimile: 026768746

E-mail: rajasekaran.elumalai@jci.com

Attendance

Mr. Mohamed Omar

Mr. Mohamed Elfeky

Mohamed Maher

ENPPI

ENPPI

PPC

H. Omar
for Aug 8

Conditions

This test is a calculated prediction of the hold time and is based on the NFPA Enclosure Integrity Procedure, Appendix B, NFPA 12A, 1992 edition and Appendix C, NFPA 2001, 2000 edition and on the condition of the room at the time of the test. This test was conducted in accordance with the NFPA procedure.

The Software was produced by Fire Safety Technology division of Worldwide Trade & Services, Inc. and is based on the equations and calculations in the above cited NFPA standards.

The Fire Safety Technology division nor Worldwide Trade & Services, Inc. assumes no responsibility or liability for the passage of a discharge test or for maintaining the concentration of the suppression gas for the predicted time in case of an actual emergency.

To assure the sealing integrity of the zone, NFPA 2001, 2000 edition Section 4-4 requires an annual inspection and possible retesting of the zone.

Test conducted by:

Raj

RAJASEKARAN ELUMALAI

ATTENTION

This room is protected with a clean agent gaseous fire extinguishing system.

To be effective in a fire emergency the fire suppression agent must be retained in the room.

Upon installation of this system, all doors were equipped with automatic closers, weather stripping and floor seals; all cables and conduits leading in or out of the room were sealed (including those above the ceiling or under the raised floor); and all leaks or cracks were sealed. As required, the room was tested per NFPA 2001, 2000 edition, Appendix C, Enclosure Integrity Procedure to assure it was properly sealed to retain the fire suppression agent.

For the safety of the occupants and equipment in this room:

1. Doors must not be blocked open.

2. All weather stripping and seals must be maintained in good operating condition.

3. Any new cables or conduits leading in or out of the room must be caulked and sealed.

4. Any holes or penetrations through the walls must be repaired and sealed.

To assure the sealing integrity of this room, NFPA 2001, 2000 edition, Section 4-4 requires an annual inspection and possible retesting of this room.

Test results:

Date: **August 06, 2021**

Leakage Area:

0.094 sq m

Hold Time:

48.30 minutes

Minimum Hold Height: **1.80 m**

Next inspection due one year from Test Date.

For more information or to schedule an inspection contact:

Tyco Fire & Security U.A.E. L.L.C.

P.O. Box 3333

Abu Dhabi, U.A.E.

Phone 00971 2 6777 776

Fax 00971 2 6768 746

NFPA 2001 Clean Agent Enclosure Integrity Test

Conducted by:

Tyco Fire & Security U.A.E. L.L.C.
P.O. Box 3333
Abu Dhabi, U.A.E.

Phone 00971 2 6777 776
Fax 00971 2 6768 746

August 09, 2021
CF3G00129

ENCLOSURE INTEGRITY TEST REPORT

CF3G00129

Date of Test: August 09, 2021
Time: 2:30 PM

Tested by: RAJASEKARAN ELUMALAI
Job ID: CF3G00129

Company

Name: PPC/ENNPI

Address: AGROOD-AREA-030-EGYPT, EGYPT

Telephone: 01022994848
E-mail: mohamed.maher@enppi.com
Contact: Mr.Mohamed Maher

Location

Name: CRUDE OIL TANK FARM PROJECTS

Address: AGROOD AREA-30

AGROOD

EGYPT

Telephone: 01022994848
E-mail: ahmed.elshafie@enppi.com
Contact: Mr.Ahmed Elshafie

Zone Number: AGROOD AREA-30 SUBSTIAON

Zone Location: CONTROL ROOM

Zone Description: CONTROL ROOM

High Hazard: FGS/PLC CABINET

Height of High Hazard: 5.60 meters

Minimum Protected Height: 2.10 meters

Per:

Comments: HVAC return duct does not have fire damper, fire damper to be install.

ENCLOSURE INTEGRITY TEST REPORT

CF3G00129

Zone Data

Protected Volume: 183.68 cu m
Maximum protected height: 5.60 m (includes protected subfloor, if any)
Minimum Protected height: 2.10 m
Temperature inside zone: 28 C
Temperature outside zone: 24 C
Suppression Gas: Novec 1230 Sapphire
Gas design concentration: 4.50%
Weight/Volume of gas: 0.00 kg

Test Checklist

Tanks disconnected? Y
Free return air flow path? Y
Outside air pressure tube connected? Y
HVAC system off? Y
Panel in discharge mode? N
Dampers activated? Y
Static pressure present? Y

Test Data

Static pressure: 0.5 pa (air is blowing into zone)
Zone depressurization: 37.2 pa
Air flow volume: 1128 cfm
Orifice plate ratio: 1.00
Indicated leakage area (depressurization): 1254.859 sq cm 0.125 sq m

Zone pressurization: 32.0 pa
Air flow volume: 1293 cfm
Orifice plate ratio: 1.00
Indicated leakage area (pressurization): 1218.744 sq cm 0.122 sq m


NFPA 2001, 2000 edition, Appendix C, Enclosure Integrity Test Procedure Leakage Area calculation results:
Leakage area: 1236.801 sq cm 0.124 sq m
Predicted hold time at 2.10 m is 13.80 minutes.

ENCLOSURE INTEGRITY TEST REPORT

CF3G00129

Hold Height Hold Time

5.60	0.00
5.41	0.61
5.21	1.26
5.01	1.93
4.81	2.61
4.61	3.30
4.41	4.01
4.21	4.73
4.01	5.48
3.81	6.24
3.61	7.02



ENCLOSURE INTEGRITY TEST REPORT

CF3GG00129

Leakage Survey

Problem Area	Rsp	Cor	Comments
Walls floor to deck?	N/A	Yes	
Walls caulked at floor?	N/A		
Walls caulked at deck?	N/A		
Doors weather-stipped?	Yes		
Door, drop seals?	Yes		
Door closers installed and adjusted?	Yes		
Windows caulked?	N/A		
Exiting conduits sealed?	Yes		
Exiting cables sealed?	Yes		
Cable trays sealed?	Yes		
All holes, penetrations sealed?	Yes		
Floor drains trapped and filled?	N/A		
Dampers installed on all exiting ducts?	Yes		
Dampers working and adjusted?	Yes		
Block walls painted?	Yes		
Ceiling tiles clipped?	N/A		
HVAC shut down?	Yes		
Gas exhaust dampered?	N/A		
Gas exhaust damper closed?	Yes		

Rsp = Response
Cor = Corrected
Par = Partial
RY = Reported Yes
? = Unknown
N/A = Not Applicable
I/A = Inaccessible

ENCLOSURE INTEGRITY TEST REPORT

CF3G00129

Authority Having Jurisdiction

Name: RAJASEKARAN ELUMALAI

Title: COMMISSIONING ENGINEER

Company: TYCO FIRE and SECURITY

Telephone: 00971563988654 Facsimile: 026768746

E-mail: rajasekaran.elumalai@jci.com

Attendance

Mr. HAFEZ NOUR

Mr. HOSSAM SALAH

PPC

ENPPI

M. H. Hossam

Conditions

This test is a calculated prediction of the hold time and is based on the NFPA Enclosure Integrity Procedure, Appendix B, NFPA 12A, 1992 edition and Appendix C, NFPA 2001, 2000 edition and on the condition of the room at the time of the test. This test was conducted in accordance with the NFPA procedure.

The Software was produced by Fire Safety Technology division of Worldwide Trade & Services, Inc. and is based on the equations and calculations in the above cited NFPA standards.

The Fire Safety Technology division nor Worldwide Trade & Services, Inc. assumes no responsibility or liability for the passage of a discharge test or for maintaining the concentration of the suppression gas for the predicted time in case of an actual emergency.

To assure the sealing integrity of the zone, NFPA 2001, 2000 edition Section 4-4 requires an annual inspection and possible retesting of the zone.

Test conducted by:

Raj

RAJASEKARAN ELUMALAI

ATTENTION

This room is protected with a clean agent gaseous fire extinguishing system.

To be effective in a fire emergency the fire suppression agent must be retained in the room.

Upon installation of this system, all doors were equipped with automatic closers, weather stripping and floor seals; all cables and conduits leading in or out of the room were sealed (including those above the ceiling or under the raised floor); and all leaks or cracks were sealed. As required, the room was tested per NFPA 2001, 2000 edition, Appendix C, Enclosure Integrity Procedure to assure it was properly sealed to retain the fire suppression agent.

For the safety of the occupants and equipment in this room:

1. Doors must not be blocked open.

2. All weather stripping and seals must be maintained in good operating condition.

3. Any new cables or conduits leading in or out of the room must be caulked and sealed.

4. Any holes or penetrations through the walls must be repaired and sealed.

To assure the sealing integrity of this room, NFPA 2001, 2000 edition, Section 4-4 requires an annual inspection and possible retesting of this room.

Test results:

Date: **August 09, 2021**

Minimum Hold Height: **2.10 m**

Hold Time:

13.80 minutes

Leakage Area:

0.124 sq m

Next inspection due one year from Test Date.

For more information or to schedule an inspection contact:

Tyco Fire & Security U.A.E. L.L.C.

P.O. Box 3333

Abu Dhabi, U.A.E.

Phone 00971 2 6777 776

Fax 00971 2 6768 746

NFPA 2001 Clean Agent Enclosure Integrity Test

Conducted by:

Tyco Fire & Security U.A.E. L.L.C.

P.O. Box 3333

Abu Dhabi, U.A.E.

Phone 00971 2 6777 776

Fax 00971 2 6768 746

August 09, 2021
CF3G00129

ENCLOSURE INTEGRITY TEST REPORT

CF3G00129

Date of Test: August 09, 2021
Time: 1:51 PM

Tested by: RAJASEKARAN ELMALAI

Job ID: CF3G00129

Company

Name:

PPC/ENNPI

Address:

AGROD-AREA-030-EGYPT.
EGYPT

Telephone:

01022994848

Facsimile:

E-mail:

mohamed.maher@enppi.com

Contact:

Mohamed Maher

Location

Name:

CRUDE OIL TANK FARM PROJECTS

Address:

AGROD-AREA-30

AGROOD

EGYPT

Telephone:

Facsimile:

E-mail:

ahmed.elsahafie@enppi.com

Contact:

Mr.Ahmed Elshafie

Zone Number:

SUBSTIAON-30

Zone Location:

TELECOM ROOM

Zone Description: TELECOM ROOM

High Hazard: TELECOM CABINET

Height of High Hazard: 5.60 meters

Minimum Protected Height: 2.00 meters

Per:

Comments:

Telecom room doors Louver vent(Air vent) to be closed permanently and HVAC return duct does not have fire damper. fire damper to be install.

ENCLOSURE INTEGRITY TEST REPORT
CF3G00129

Zone Data	
Protected Volume:	81.76 cu m
Maximum protected height:	5.60 m
(includes protected subfloor, if any)	
Minimum Protected height:	2.00 m
Temperature inside zone:	28 C
Temperature outside zone:	24 C
Suppression Gas:	Novec 1230 Sapphire
Gas design concentration:	4.50%
Weight/Volume of gas:	0.00 kg
Maximum acceptable leakage area for 10 minute hold time: 788.930 sq cm 0.079 sq m	

Test Checklist	
Tanks disconnected?	Y
Free return air flow path?	Y
Outside air pressure tube connected?	Y
HVAC system off?	Y
Panel in discharge mode?	N
Dampers activated?	Y
Static pressure present?	Y

Test Data	
Static pressure:	1.0 pa
(air is blowing out of zone)	
Zone depressurization:	36.3 pa
Air flow volume:	578 cfm
Orifice plate ratio:	1.00
Indicated leakage area (depressurization): 493.544 sq cm 0.049 sq m	
Zone pressurization:	38.0 pa
Air flow volume:	672 cfm
Orifice plate ratio:	1.00
Indicated leakage area (pressurization): 780.530 sq cm 0.078 sq m	


NFPA 2001, 2000 edition, Appendix C, Enclosure Integrity Test Procedure Leakage Area calculation results:
Leakage area: 637.037 sq cm 0.064 sq m
Predicted hold time at 2.00 m is 11.86 minutes.

ENCLOSURE INTEGRITY TEST REPORT

CF3G00129

Hold Height Hold Time

5.60	0.00
5.41	0.51
5.21	1.06
5.01	1.62
4.81	2.19
4.61	2.77
4.41	3.36
4.21	3.97
4.01	4.59
3.81	5.22
3.61	5.87



ENCLOSURE INTEGRITY TEST REPORT

CF3G00129

Leakage Survey

Problem Area	Rsp	Cor	Comments
Walls floor to deck?		Yes	
Walls caulked at floor?	N/A		
Walls caulked at deck?	N/A		
Doors weather-stipped?	Yes		
Door, drop seals?	Yes		
Door closers installed and adjusted?	Yes		
Windows caulked?	N/A		
Exiting conduits sealed?	Yes		
Exiting cables sealed?	Yes		
Cable trays sealed?	Yes		
All holes, penetrations sealed?	Yes		
Floor drains trapped and filled?	N/A		
Dampers installed on all exiting ducts?	Yes		
Dampers working and adjusted?	Yes		
Block walls painted?	Yes		
Ceiling tiles clipped?	N/A		
HVAC shut down?	Yes		
Gas exhaust dampered?	N/A		
Gas exhaust damper closed?	Yes		

Rsp = Response
Cor = Corrected
Par = Partial
RY = Reported Yes
? = Unknown
N/A = Not Applicable
I/A = Inaccessible

ENCLOSURE INTEGRITY TEST REPORT

CF3G00129

Authority Having Jurisdiction

Name: RAJASEKARAN ELUMALAI

Title: COMMISSIONING ENGINEER

Company: TYCO FIRE and SECURITY

Telephone: 00971563988654 Facsimile: 026768746

E-mail: rajasekaran.elumalai@jci.com

Attendance

Mr. HAFEZ NOUR

Mr. HOSSAM SALAH

PPC
ENPPI


Conditions

This test is a calculated prediction of the hold time and is based on the NFPA Enclosure Integrity Procedure, Appendix B, NFPA 12A, 1992 edition and Appendix C, NFPA 2001, 2000 edition and on the condition of the room at the time of the test. This test was conducted in accordance with the NFPA procedure.

The Software was produced by Fire Safety Technology division of Worldwide Trade & Services, Inc. and is based on the equations and calculations in the above cited NFPA standards.

The Fire Safety Technology division nor Worldwide Trade & Services, Inc. assumes no responsibility or liability for the passage of a discharge test or for maintaining the concentration of the suppression gas for the predicted time in case of an actual emergency.

To assure the sealing integrity of the zone, NFPA 2001, 2000 edition Section 4-4 requires an annual inspection and possible retesting of the zone.

Test conducted by:



RAJASEKARAN ELUMALAI

ATTENTION

This room is protected with a clean agent gaseous fire extinguishing system.

To be effective in a fire emergency the fire suppression agent must be retained in the room. Upon installation of this system, all doors were equipped with automatic closers, weather stripping and floor seals; all cables and conduits leading in or out of the room were sealed (including those above the ceiling or under the raised floor); and all leaks or cracks were sealed. As required, the room was tested per NFPA 2001, 2000 edition, Appendix C, Enclosure Integrity Procedure to assure it was properly sealed to retain the fire suppression agent.

For the safety of the occupants and equipment in this room:

1. Doors must not be blocked open.
2. All weather stripping and seals must be maintained in good operating condition.
3. Any new cables or conduits leading in or out of the room must be caulked and sealed.
4. Any holes or penetrations through the walls must be repaired and sealed.

To assure the sealing integrity of this room, NFPA 2001, 2000 edition, Section 4-4 requires an annual inspection and possible retesting of this room.

Test results:

Date: **August 09, 2021**
Minimum Hold Height: **2.00 m**
Hold Time: **11.86 minutes**
Leakage Area: **0.064 sq m**

Next inspection due one year from Test Date.

For more information or to schedule an inspection contact:

Tyco Fire & Security U.A.E. L.L.C.
P.O. Box 3333
Abu Dhabi, U.A.E.

Phone 00971 2 6777 776
Fax 00971 2 6768 746

NFPA 2001 Clean Agent Enclosure Integrity Test

Conducted by:

Tyco Fire & Security U.A.E. L.L.C.
P.O. Box 3333
Abu Dhabi, U.A.E.

Phone 00971 2 6777 776
Fax 00971 2 6768 746

August 31, 2021
CF3G00129

ENCLOSURE INTEGRITY TEST REPORT

CF3G00129

Date of Test: August 31, 2021
Time: 5:01 PM

Tested by: RAJASEKARAN ELMALAI
Job ID: CF3G00129

Company

PPC/ENNPI

Name:

AGROD-AREA-030-EGYPT.
EGYPT

Telephone:

01022994848

Facsimile:

E-mail:

mohamed.maher@enppi.com

Contact:

Mohamed Maher

Location

Name:

CRUDE OIL TANK FARM PROJECTS
AGROD-AREA-30

Address:

AGROD

EGYPT

Telephone:

Facsimile:

E-mail:

ahmed.elsahie@enppi.com

Contact:

Mr.Ahmed Elshahie

Zone Number: SUBSTIAON-30

Zone Location: SWITCH GEAR ROOM

Zone Description: SWITCH GEAR ROOM

High Hazard: ELECTRICAL CABINETS

Height of High Hazard: 5.60 meters

Minimum Protected Height: 2.75 meters

Per:

Comments: 1. HVAC duct fire damper access panel to be seal properly. 2. Switch gear room door to be align and to be seal properly with weather strips.

ENCLOSURE INTEGRITY TEST REPORT

CF3G00129

Zone Data

Protected Volume:	2200.00 cu m
Maximum protected height:	5.60 m
Minimum Protected height:	2.75 m
Temperature inside zone:	28 C
Temperature outside zone:	32 C
Suppression Gas:	Novec 1230 Sapphire
Gas design concentration:	4.50%
Weight/Volume of gas:	0.00 kg

Maximum acceptable leakage area for 10 minute hold time: 15786.667 sq cm 1.579 sq m

Test Checklist

Tanks disconnected?	Y
Free return air flow path?	Y
Outside air pressure tube connected?	Y
HVAC system off?	Y
Panel in discharge mode?	N
Dampers activated?	Y
Static pressure present?	Y

Test Data

Static pressure:	1.8 pa	(air is blowing out of zone)
Zone depressurization:	37.4 pa	
Air flow volume:	2920 cfm	
Orifice plate ratio:	1.00	
Indicated leakage area (depressurization):	2348.815 sq cm	0.235 sq m
Zone pressurization:	37.3 pa	
Air flow volume:	3070 cfm	
Orifice plate ratio:	1.00	
Indicated leakage area (pressurization):	3864.118 sq cm	0.386 sq m


NFPA 2001, 2000 edition, Appendix C, Enclosure Integrity Test Procedure Leakage Area calculation results:
Leakage area: 3106.467 sq cm 0.311 sq m Predicted hold time at 2.75 m is 47.60 minutes.

ENCLOSURE INTEGRITY TEST REPORT

CF3G00129

Hold Height Hold Time

5.60	3.61
5.41	3.81
5.21	4.01
4.81	4.21
4.61	4.41
4.41	4.61
4.21	4.81
4.01	5.01
3.81	5.21
3.61	5.41
3.41	5.61
3.21	5.81
3.01	6.01
2.81	6.21
2.61	6.41
2.41	6.61
2.21	6.81
2.01	7.01
1.81	7.21
1.61	7.41
1.41	7.61
1.21	7.81
1.01	8.01
0.81	8.21
0.61	8.41
0.41	8.61
0.21	8.81
0.00	9.00



ENCLOSURE INTEGRITY TEST REPORT

CF3G00129

Leakage Survey

Problem Area	Rsp	Cor	Comments
Walls floor to deck?		Yes	
Walls caulked at floor?	N/A		
Walls caulked at deck?	N/A		
Doors weather-stipped?	Yes		
Door, drop seals?	Yes		
Door closers installed and adjusted?	Yes		
Windows caulked?	N/A		
Exiting conduits sealed?	Yes		
Exiting cables sealed?	Yes		
Cable trays sealed?	Yes		
All holes, penetrations sealed?	Yes		
Floor drains trapped and filled?	N/A		
Dampers installed on all exiting ducts?	Yes		
Dampers working and adjusted?	Yes		
Block walls painted?	Yes		
Ceiling tiles clipped?	N/A		
HVAC shut down?	Yes		
Gas exhaust dampered?			
Gas exhaust damper closed?			

Rsp = Response
 Cor = Corrected
 Par = Partial
 RY = Reported Yes
 ? = Unknown
 N/A = Not Applicable
 I/A = Inaccessible

ENCLOSURE INTEGRITY TEST REPORT

CF3G00129

Authority Having Jurisdiction

Name: RAJASEKARAN ELUMALAI

Title: COMMISSIONING ENGINEER

Company: TYCO FIRE and SECURITY

Telephone: 00971563988654 Facsimile: 026768746

E-mail: rajasekaran.elumalai@jci.com

Attendance

Mr. HAFEZ NOUR

Mr. HOSSAM SALAH

ENPPI

PPC

M. Omar

for J. Elumalai

Conditions

This test is a calculated prediction of the hold time and is based on the NFPA Enclosure Integrity Procedure, Appendix B, NFPA 12A, 1992 edition and Appendix C, NFPA 2001, 2000 edition and on the condition of the room at the time of the test. This test was conducted in accordance with the NFPA procedure.

The Software was produced by Fire Safety Technology division of Worldwide Trade & Services, Inc. and is based on the equations and calculations in the above cited NFPA standards.

The Fire Safety Technology division nor Worldwide Trade & Services, Inc. assumes no responsibility or liability for the passage of a discharge test or for maintaining the concentration of the suppression gas for the predicted time in case of an actual emergency.

To assure the sealing integrity of the zone, NFPA 2001, 2000 edition Section 4-4 requires an annual inspection and possible retesting of the zone.

Test conducted by:

Ray

RAJASEKARAN ELUMALAI

ATTENTION

This room is protected with a clean agent gaseous fire extinguishing system.

To be effective in a fire emergency the fire suppression agent must be retained in the room.

Upon installation of this system, all doors were equipped with automatic closers, weather stripping and floor seals; all cables and conduits leading in or out of the room were sealed (including those above the ceiling or under the raised floor); and all leaks or cracks were sealed. As required, the room was tested per NFPA 2001, 2000 edition, Appendix C, Enclosure Integrity Procedure to assure it was properly sealed to retain the fire suppression agent.

For the safety of the occupants and equipment in this room:

1. Doors must not be blocked open.

2. All weather stripping and seals must be maintained in good operating condition.

3. Any new cables or conduits leading in or out of the room must be caulked and sealed.

4. Any holes or penetrations through the walls must be repaired and sealed.

To assure the sealing integrity of this room, NFPA 2001, 2000 edition, Section 4-4 requires an annual inspection and possible retesting of this room.

Test results:

Date: **August 31, 2021**

Minimum Hold Height: **2.75 m**

Hold Time:

47.60 minutes

Leakage Area: **0.311 sq m**

Next inspection due one year from Test Date.

For more information or to schedule an inspection contact:

Tyco Fire & Security U.A.E. L.L.C.

P.O. Box 3333

Abu Dhabi, U.A.E.

Phone 00971 2 6777 776

Fax 00971 2 6768 746

NFPA 2001 Clean Agent Enclosure Integrity Test

Conducted by:

Tyco Fire & Security U.A.E. L.L.C.
P.O. Box 3333
Abu Dhabi, U.A.E.

Phone 00971 2 6777 776
Fax 00971 2 6768 746

August 30, 2021
CF3G00129

ENCLOSURE INTEGRITY TEST REPORT

CF3G00129

Time: 1:30 PM

Date of Test: August 30, 2021
Tested by: RAJASEKARAN ELMALAI
Job ID: CF3G00129

Company

Name: PPC/ENNPI

Address: AGROD-AREA-030-EGYPT.

EGYPT

Telephone: 01022994848

E-mail: mohamed.maher@enppi.com

Contact: Mohamed Maher

Location

Name:

CRUDE OIL TANK FARM PROJECTS

AGROD-AREA-30

AGROOD

EGYPT

Telephone:

Facsimile:

E-mail:

ahmed.elsahfie@enppi.com

Contact:

Mr.Ahmed Elshafie

Zone Number: SUBSTIAON-30

Zone Location: CABLE CELLAR ROOM

Zone Description: CABLE CELLAR ROOM

High Hazard: ELECTRICAL AND PLC CABLES

Height of High Hazard: 3.03 meters

Minimum Protected Height: 2.23 meters

Per:

Comments: Cable cellar room doors Louver vent (Air vent) to be closed permanently .

ENCLOSURE INTEGRITY TEST REPORT

CF3G00129

Zone Data

Protected Volume:	1750.00 cu m
Maximum protected height:	3.03 m
Minimum Protected height:	2.23 m
Temperature inside zone:	28 C
Temperature outside zone:	32 C
Suppression Gas:	Novac 1230 Sapphire
Gas design concentration:	4.50%
Weight/Volume of gas:	0.00 kg

Maximum acceptable leakage area for 10 minute hold time: 8107.623 sq cm 0.811 sq m

Test Checklist

Tanks disconnected?	Y
Free return air flow path?	Y
Outside air pressure tube connected?	Y
HVAC system off?	Y
Panel in discharge mode?	N
Dampers activated?	Y
Static pressure present?	Y

Test Data

Static pressure: 1.4 pa (air is blowing out of zone)

Zone depressurization: 19.5 pa

Air flow volume: 3816 cfm

Orifice plate ratio: 1.00

Indicated leakage area (depressurization): 4088.198 sq cm 0.409 sq m

Zone pressurization: 20.2 pa

Air flow volume: 4129 cfm

Orifice plate ratio: 1.00

Indicated leakage area (pressurization): 7479.933 sq cm 0.748 sq m


NFPA 2001, 2000 edition, Appendix C, Enclosure Integrity Test Procedure Leakage Area calculation results:
Leakage area: 5784.066 sq cm 0.578 sq m Predicted hold time at 2.23 m is 12.99 minutes.

ENCLOSURE INTEGRITY TEST REPORT

CF3G00129

Hold Height Hold Time

3.03	0.00
3.01	0.31
2.81	3.41
2.61	6.61
2.41	9.91
2.21	13.34
2.01	16.89
1.81	20.60
1.61	24.48
1.41	28.55
1.21	32.85



ENCLOSURE INTEGRITY TEST REPORT

CF3G00129

Leakage Survey

Problem Area	Rsp	Cor	Comments
Walls floor to deck?		Yes	
Walls caulked at floor?	N/A		
Walls caulked at deck?	N/A		
Doors weather-stripped?	Yes		
Door, drop seals?	Yes		
Door closers installed and adjusted?	Yes		
Windows caulked?	N/A		
Exiting conduits sealed?	Yes		
Exiting cables sealed?	Yes		
Cable trays sealed?	Yes		
All holes, penetrations sealed?	Yes		
Floor drains trapped and filled?	N/A		
Dampers installed on all exiting ducts?			
Dampers working and adjusted?	Yes		
Block walls painted?			
Ceiling tiles clipped?	N/A		
HVAC shut down?	Yes		
Gas exhaust dampered?			
Gas exhaust damper closed?	N/A		

Rsp = Response
Cor = Corrected
Par = Partial
RY = Reported Yes
? = Unknown
N/A = Not Applicable
I/A = Inaccessible

ENCLOSURE INTEGRITY TEST REPORT

CF3G00129

Authority Having Jurisdiction

Name: RAJASEKARAN ELUMALAI

Title: COMMISSIONING ENGINEER

Company: TYCO FIRE and SECURITY

Telephone: 00971563988654 Facsimile: 026768746

E-mail: rajasekaran.elumalai@jci.com

Attendance

Mr. HAFEZ NOUR

Mr. HOSSAM SALAH

ENPPI

PPC

M. Omar
to H. Hafez

Conditions

This test is a calculated prediction of the hold time and is based on the NFPA Enclosure Integrity Procedure, Appendix B, NFPA 12A, 1992 edition and Appendix C, NFPA 2001, 2000 edition and on the condition of the room at the time of the test. This test was conducted in accordance with the NFPA procedure. The Software was produced by Fire Safety Technology division of Worldwide Trade & Services, Inc. and is based on the equations and calculations in the above cited NFPA standards. The Fire Safety Technology division nor Worldwide Trade & Services, Inc. assumes no responsibility or liability for the passage of a discharge test or for maintaining the concentration of the suppression gas for the predicted time in case of an actual emergency. To assure the sealing integrity of the zone, NFPA 2001, 2000 edition Section 4-4 requires an annual inspection and possible retesting of the zone.

Test conducted by:

Raj

RAJASEKARAN ELUMALAI

ATTENTION

This room is protected with a clean agent gaseous fire extinguishing system.

To be effective in a fire emergency the fire suppression agent must be retained in the room.

Upon installation of this system, all doors were equipped with automatic closers, weather stripping and floor seals; all cables and conduits leading in or out of the room were sealed (including those above the ceiling or under the raised floor); and all leaks or cracks were sealed. As required, the room was tested per NFPA 2001, 2000 edition, Appendix C, Enclosure Integrity Procedure to assure it was properly sealed to retain the fire suppression agent.

For the safety of the occupants and equipment in this room:

1. Doors must not be blocked open.

2. All weather stripping and seals must be maintained in good operating condition.

3. Any new cables or conduits leading in or out of the room must be caulked and sealed.

4. Any holes or penetrations through the walls must be repaired and sealed.

To assure the sealing integrity of this room, NFPA 2001, 2000 edition, Section 4-4 requires an annual inspection and possible retesting of this room.

Test results:

Date: **August 30, 2021**

Minimum Hold Height: **2.23 m**

Hold Time:

12.99 minutes

Leakage Area: **0.578 sq m**

Next inspection due one year from Test Date.

For more information or to schedule an inspection contact:

Tyco Fire & Security U.A.E. L.L.C.




P.O. Box 3333




Abu Dhabi, U.A.E.


Phone 00971 2 6777 776

Fax 00971 2 6768 746



7.02- Piping Commissioning Check Lists

System ID	030-LP-001
System Description	Substation building clean agent system
<div><div></div><div>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div></div></div>	



<div>   </div> <div> Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA) </div> <div>  </div>		
System ID	030-LP-002	
System Description	Substation building & Guard house FACP Fire detection system	
<div>8- Mechanical pre-Commissioning</div>		



8.01-System Mechanical Index


 <p>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</p>	
System ID	030-LP-001
System Description	Substation building clean agent system

8.02- Equipment Drawings


System ID		030-LP-001
System Description		Substation building clean agent system
<div><div><div>Enppi</div><div>PETROJET</div></div><div>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div></div></div>		

8.03- Equipment Datasheets


System ID	030-L-P-001
System Description	Substation building clean agent system


Enppi
PETROJET



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)





8.04- Boxing-up Certificates

 Enppi PETROJET		Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)	
System ID		030-LP-001	
System Description		Substation building clean agent system	




8.05- Grouting Certificates

<div><div><div>Enppi PETROJET</div></div><div>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div></div></div>		System ID	030-LP-001	System Description	Substation building clean agent system
---	--	-----------	------------	--------------------	--



8.06- Pre-Alignment Certificates

		Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)			
System ID		030-LP-001		System Description	
				Substation building clean agent system	




8.07- Mechanical Pre-Commissioning Checklists



System ID	030-LP-001
System Description	Substation building clean agent system
<div><div></div><div>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div></div></div>	

9- Mechanical Commissioning

System ID	030-LP-001
System Description	Substation building clean agent system
<div data-bbox="1129 1939 1406 2022">Enppi PETROJET</div> <div data-bbox="531 1939 1031 1995">Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div> <div data-bbox="256 1917 453 2007"> الهيئة العامة للغذاء والدواء العراقية Ministry of Oil, Iraq</div>	

9.01- Final Alignment Certificates



System Description	Substation building clean agent system
System ID	030-LP-001
<div><div></div><div>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div></div></div>	



<div><div><div>Enppi</div><div>پتروپي</div></div><div><div>Project: 01251-100</div><div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div></div></div></div>		System ID	030-LP-001	System Description	Substation building clean agent system
<div>9.02- Motor Solo Run Certificates</div>					




9.03- Mechanical Run Test (MRT) Certificates

System ID	030-LP-001
-----------	------------



9.04- Mechanical Commissioning Checklists

System ID	030-LP-001
System Description	Substation building clean agent system
<div data-bbox="1129 1937 1412 2016"> PETROJET</div> <div data-bbox="531 1937 1034 1993">Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div> <div data-bbox="258 1915 454 2004"></div>	



<div><div><div>Enppi PETROJET</div></div><div>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div><div>شركة البترول الوطنية National Petroleum Company</div></div></div>		System ID	030-LP-001	System Description	Substation building clean agent system
<div>9.05- Mechanical Supplier Check Lists & Reports</div>					

<div><div></div><div>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div><div>شركة البترول الوطنية National Petroleum Company</div></div></div>		System ID	030-LP-001	System Description	Substation building clean agent system
<div>10- Instrumentation Pre-Commissioning</div>					

10.01-System Instrument Index

System ID	030-LP-001
System Description	Substation building clean agent system
<div data-bbox="1129 1935 1401 2016">  Enppi <small>پتروپي</small> <small>PETROJET</small> </div> <div data-bbox="533 1935 1031 1989"> Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA) </div> <div data-bbox="255 1912 453 2002">  </div>	

10.02- Instrument Data Sheets

System ID	030-L-P-001
System Description	Substation building clean agent system
<div data-bbox="1129 1933 1409 2016"> PETROJET</div> <div data-bbox="531 1933 1034 1993">Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div> <div data-bbox="258 1915 454 2002"></div>	



10.03- Instrument Cable Schedule

System ID	030-L-P-001
System Description	Substation building clean agent system





Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)







<div>  <div> <div>Project: 01251-100</div> <div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div> <div>  </div> </div> </div>	
System ID	030-LP-001
System Description	Substation building clean agent system
<div> 10.05- Hook-up Drawing (Mechanical & Pneumatic) </div>	

10.06- Instruments Cables Schedule



System ID	030-LP-001
System Description	Substation building clean agent system
<div><div><div>Enppi PETROJET</div></div><div><div>Project: 01251-100</div><div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div></div></div></div>	

10.07- Instruments Cables Laying Certificates



System ID		030-LP-001
System Description		Substation building clean agent system
<div><div><div>Enppi PETROJET</div></div><div><div>Project: 01251-100</div><div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div></div><div></div></div>		

<div> <div>  </div> <div> <div>Project: 01251-100</div> <div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div> </div> <div>  </div> </div>	
System ID	030-LP-001
System Description	Substation building clean agent system
<div>10.08- Instruments Cables Termination Certificates</div>	


10.09- Instruments Cables Testing Certificates

 Enppi PETROJET مؤسسة Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA) 	
System ID	030-LP-001
System Description	Substation building clean agent system

10.10- Instruments Calibration Certificates



<div>  <div> Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA) </div>  </div>	
System ID	030-LP-001
System Description	Substation building clean agent system



10.11 - Instrument Loop Checks Certificates

 Enppi PETROJET	
Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)	
System ID 030-LP-001	System Description Substation building clean agent system




10.12- Instrumentation Pre-Commissioning Check Lists

System Description	Substation building clean agent system
System ID	030-LP-001
<div data-bbox="1117 1926 1404 2016">  </div> <div data-bbox="518 1926 1029 1993"> <p>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</p> </div> <div data-bbox="239 1904 454 2004">  </div>	

<div>  <div> <div>Project: 01251-100</div> <div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div> </div>  </div>		System ID	030-LP-001	System Description	Substation building clean agent system
<div> <div>10.13-Instrumentation Supplier Check Lists & Reports</div> </div>					

11- Instrumentation Commissioning


System ID	030-LP-001
System Description	Substation building clean agent system





Enppi Petrojet

Project: 01251-100

CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



<div><p>Enppi</p></div> <div><p>Project: 01251-100</p><p>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</p><div></div></div>		System ID	030-LP-001	System Description	Substation building clean agent system
<div>11.01) Instrumentation Function Test Certificates</div>					

MINUTES OF MEETING		PROJECT TITLE : EGPC Crude Oil Tank Farms Project (AGROOD 30) (Module 01)		PROJECT No : 1251-100	DATE : 5-9-2021
CUSTOMER : EGPC (PPC)		MEETING DATE : 5-9-2021			
LOCATION : Agrod, Suez, EGYPT		MEETING DATE : 5-9-2021			
WRITTEN BY : Ahmed El Shafie		DEPARTMENT : Commissioning & Startup			
MEETING No : [MEETING No]		FILE No :			
PURPOSE OF MEETING:					
Fire & Gas Cause & Effect Verification Finalization for Agrod Area 30 (Module-01)					
ATTENDEES:					
ENPPI <i>H. Ashraf</i>		PETROJET <i>Sobhy Abdel</i>		PPC <i>M. Omar</i>	
DISTRIBUTION:					

MINUTES OF MEETING

(Cont'd)

PROJECT No : 1251-100			MEETING No : [MEETING No]	MEETING DATE : 5-9-2021
ITEM No	DESCRIPTION OF DISCUSSION			ACTION BY
	DATE			

- This close-out meeting was held between ENPPI, PETROJET and PPC to certify the completion of Fire and gas cause-and-effect verification for Agrod area 30 entirely.
- Fire and gas cause-and-effect verification have been tested, witnessed, and approved by PPC.
- Signing off this MOM does not relieve any contractor from their contractual obligations.

Exceptions:



* GD-013 shall be fixed

(cleared)



Sob

* 2 smoke detectors in battery rooms.
* 4 Gas detectors ZAM modules.

Enppi
petrojet
ppc
Ali Ashraf
Sobhydeen
M. Omar

<div>Enppi PETROJET مستودع النفط</div> <div>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div> <div></div>		System ID	030-LP-001	System Description	Substation building clean agent system
<div>11.02- Instrumentation Supplier Check Lists & Reports</div>					

12- Electrical Pre-Commissioning

System ID		030-LP-001
System Description		Substation building clean agent system
<div>Enppi PETROJET</div> <div>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div> <div></div>		

12.01- System Electrical Index

System ID	030-LP-001
System Description	Substation building clean agent system




Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)




12.02- Electrical Drawings

System ID	030-LP-001
System Description	Substation building clean agent system





Enppi
PETROJET

Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)





سعودية أرامكو
Saudi Aramco Company



12.03- Motor Datasheets

<div>  <div> <div>Project: 01251-100</div> <div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div> <div>  </div> </div> </div>	
System ID	030-LP-001
System Description	Substation building clean agent system



12.04- Electrical Cables Schedule

System ID	030-LP-001
System Description	Substation building clean agent system
<div data-bbox="1101 1948 1380 2038">  Enppi PETROJET </div> <div data-bbox="502 1937 1013 2004"> Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA) </div> <div data-bbox="231 1915 430 2004">  </div>	



12.05- Electrical Cables Laying Certificates

System ID	030-LP-001
System Description	Substation building clean agent system
<div data-bbox="1098 1951 1374 2033">  Enppi PETROJET </div> <div data-bbox="499 1933 1002 2000"> Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA) </div> <div data-bbox="228 1910 427 2000">  </div>	

12.06- Electrical Cables Testing Certificates


System ID	030-LP-001
System Description	Substation building clean agent system
<div data-bbox="1117 1937 1396 2016">  </div> <div data-bbox="518 1937 1021 1982"> <p>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</p> </div> <div data-bbox="239 1904 446 1993">  </div>	

12.07- Electrical Cables Termination Certificates


System ID		030-LP-001
System Description		Substation building clean agent system
<div>  <div> <div>Project: 01251-100</div> <div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div> </div> <div>  </div> </div>		

12.08- FAT Reports & Certificates


System ID	030-LP-001
System Description	Substation building clean agent system

**Enppi**
PETROJET

Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)




الوزارة العامة للنفط
Ministry of Oil
Government of Iraq

12.09- SAT Reports & Certificates



	
Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)	
System ID	030-LP-001
System Description	Substation building clean agent system





12.10- Electrical Pre-Commissioning Check Lists



System Description	Substation building clean agent system
System ID	030-LP-001
<div style="display: flex; justify-content: space-between; align-items: center;"> <div style="text-align: right;">  <p>Enppi PETROJET</p> </div> <div style="text-align: center;"> <p>Project: 01251-100</p> <p>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</p> </div> <div style="text-align: left;">  </div> </div>	



12.11 - Electrical Supplier Check Lists & Reports

System Description	Substation building clean agent system
System ID	030-LP-001
<div style="display: flex; justify-content: space-between; align-items: center;"> <div style="text-align: right;">  </div> <div style="text-align: center;"> <p>Project: 01251-100</p> <p>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</p> </div> <div style="text-align: left;">  </div> </div>	



<div><div><div>Enppi</div><div>پتروپي</div></div><div><div>Project: 01251-100</div><div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div></div></div></div>		System ID	030-LP-001
		System Description	Substation building clean agent system
<div>13- Electrical Commissioning</div>			

13.01- Electrical -Commissioning Check Lists



System ID		030-LP-001	System Description		Substation building clean agent system
<div><div><div><div><div>Enppi</div><div>PETROJET</div></div></div><div><div>Project: 01251-100</div><div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div></div><div></div></div></div>					

<div><div><div>Enppi PETROJET</div></div><div>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div></div></div>		System ID	030-LP-001
		System Description	Substation building clean agent system
<div>13.02- Electrical Supplier Check Lists & Reports</div>			

14- Red Marked-up Drawings


System ID		030-LP-001
System Description		Substation building clean agent system
<div>  Enppi PETROJET </div> <div> Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA) </div> <div>  </div>		

14.01- P&ID


System ID		030-LP-001
System Description		Substation building clean agent system
<div><div><div>Enppi PETROJET</div></div><div><div>Project: 01251-100</div><div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div></div></div></div>		

14.02- Instrumentation Drawings


System ID	030-LP-001
System Description	Substation building clean agent system


PETROJET

Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



14.03- Electrical Drawings

System ID		030-LP-001
System Description		Substation building clean agent system
 Enppi PETROJET		Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA) 